BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Measurement Recoreded date									
6	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., for all super structure works with all lead and lift etc., complete. (exculsive of cost of steel and fabrication charges)- Ready Mixed Concrete M-20 (P No 19, I No 4.49.10 SR PWD 2018-19)									
	Concrete Road									
	Vinayaka School Road									
	0.00 – 15.00		1.00	15.00	4.00	4.20	4.10	0.15	9.23	
	15.00 – 30.00		1.00	15.00	4.20	5.00	4.60	0.15	10.35	
	30.00 – 45.00		1.00	15.00	5.00	6.50	5.75	0.15	12.94	
	1st A Main Road									
	0.00 – 15.00		1.00	15.00	3.20	3.40	3.30	0.15	7.43	
	15.00 – 30.00		1.00	15.00	3.40	3.60	3.50	0.15	7.88	
	30.00 – 45.00		1.00	15.00	3.60	3.40	3.50	0.15	7.88	
	45.00 – 60.00		1.00	15.00	3.40	3.60	3.50	0.15	7.88	
	60.00 – 69.00		1.00	9.00	3.60	4.20	3.90	0.15	5.27	
	1st C/S Road (RHS from 1st A Mn rd to Rly track)									
	0.00 – 15.00		1.00	15.00	5.50	5.50	5.50	0.15	12.38	
	15.00 – 30.00		1.00	15.00	5.50	5.00	5.25	0.15	11.81	
	30.00 – 40.00		1.00	10.00	5.00	5.40	5.20	0.15	7.80	
	40.00 – 42.00		1.00	2.00	5.40	5.40	5.40	0.15	1.62	
	42.00 – 57.00		1.00	15.00	5.60	5.50	5.55	0.15	12.49	
	57.00 – 72.00		1.00	15.00	5.50	4.80	5.15	0.15	11.59	
	72.00 – 85.00		1.00	13.00	4.80	3.00	3.90	0.15	7.61	
	4th cross Road (Near Sai Baba Temple)									
	0.00 – 15.00		1.00	15.00	4.80	4.80	4.80	0.15	10.80	
	15.00 – 20.00		1.00	5.00	4.80	4.90	4.85	0.15	3.64	
	20.00 – 40.00		1.00	20.00	4.90	4.80	4.85	0.15	14.55	
	40.00 – 45.00		1.00	5.00	4.90	4.90	4.90	0.15	3.68	
	45.00 – 56.00		1.00	11.00	4.90	4.50	4.70	0.15	7.76	
	56.00 – 70.00		1.00	14.00	4.50	3.60	4.05	0.15	8.51	
	70.00 – 80.00		1.00	10.00	3.60	2.40	3.00	0.15	4.50	
	Ram Mandir Opp									
	0.00 – 10.00		1.00	10.00	5.40	4.80	5.10	0.15	7.65	
	10.00 – 15.00		1.00	5.00	4.00	4.00	4.00	0.15	3.00	
	15.00 – 20.00		1.00	5.00	4.00	4.00	4.00	0.15	3.00	
	20.00 – 35.00		1.00	15.00	4.00	4.00	4.00	0.15	9.00	
	35.00 – 40.00		1.00	5.00	4.00	4.10	4.05	0.15	3.04	
	40.00 – 51.00		1.00	11.00	4.10	4.20	4.15	0.15	6.85	
	51.00 – 70.00		1.00	19.00	4.20	3.90	4.05	0.15	11.54	
	Near Kodigehalli Main Road									
	1st Main Road-LHS		1.00	6.00	6.20	6.20	6.20	0.15	5.58	
	Connecting Road 2nd cross road to service road									
	LHS		1.00	21.00	4.20	4.20	4.20	0.15	13.23	
							Total		**250.43**	**cum**
							Approved BOQ Qty		**250.36**	
							Reserved Qty		**0.07**	
							Payable qty		**250.36**	

Checked. 20/8

20/8/19

TEJUS CONSULTANTS Consultant

Assistant Engineer 12/06/19

Assistant Executive Engineer 12/6/2019